

SITE WITH AUTOMATIC COVERAGE (LESS THAN 5 ACRES) CONSTRUCTION SITE NOTICE

FOR THE
Arkansas Department of Environmental Quality (ADEQ)
Storm Water Program
NPDES GENERAL PERMIT NO. ARR150000

The following information is posted in compliance with **Part I.B.8.A** of the ADEQ General Permit Number **ARR150000** for discharges of stormwater runoff from sites with automatic coverage. Additional information regarding the ADEQ stormwater program may be found on the internet at:

www.adeg.state.ar.us/water/branch_npdes/stormwater

Permit Number	ARR150000
Contact Name:	Graham Smith
Phone Number:	501-217-8400
Project Description (Name, Location, etc.):	Midtown Ph 3, approx. 150' north of B
Start Date:	street Bryant, AR
End Date:	June 6, 2022 to Dec. 6, 2022
Total Acres:	4.82 acres
Location of Stormwater Pollution Prevention Plan:	In site mailbox

For Construction Sites Authorized under **Part I.B.6.A** (Automatic Coverage) the following certification must be completed:

I William McFadden (Typed or Printed Name of Person Completing this Certification) certify under penalty of law that I have read and understand the eligibility requirements for claiming an authorization under Part I.B.2. of the ADEQ General Permit Number ARR150000. A stormwater pollution prevention plan has been developed and implemented according to the requirements contained in Part II.A.2.B & D of the permit. I am aware there are significant penalties for providing false information or for conducted unauthorized discharges, including the possibility of fine and imprisonment for knowing violations.

William McFadden Engineer
Signature and Title

06/06/22
Date

Stormwater Pollution Prevention Plan (SWPPP) for Construction Activity
for Small Construction Sites

National Pollutant Discharge Elimination System (NPDES)
General Permit # ARR150000

Prepared for:
Graham Smith
Midtown Ph 3 Subdivision

B street
Bryant, Saline County

Date:
6 June 2022
Prepared by:

HOPE
CONSULTING
ENGINEERS SURVEYORS

Project Name and Location: Midtown Ph 3; B street, Bryant, Saline County, AR

Property Parcel Number (Optional): 001-xxxxx-xxx

Owner: Graham Smith
15100 Pride Valley Rd, Little Rock, AR 72223
501-217-8400

Developer/Contractor/Operator: Graham Smith 15100 Pride Valley Rd, Little Rock, AR
501-217-8400

A. Site Description

- a. Project description, intended use after NOI is filed: 29 lot subdivision
- b. Sequence of major activities which disturb soils: Construction entrance, site clearing, silt fence, drainage channels, trenching for utilities, rock check dams, grading, road construction, lot grading, home construction.
- c. Total Area¹: 4.82 Ac± Disturbed Area²: 4.82 Ac±
- d. Soils Information:
 - i. Runoff Coefficient Pre-Construction (See Appendix A) : 0.4
 - ii. Runoff Coefficient Post-Construction (See Appendix A) : 0.65
 - iii. Describe the soil or the quality of any discharge from the site: Soil is gravelly with sand and clay. Discharge will be filtered to maintain quality.

B. Responsible Parties

Be sure to assign all SWPPP related activities to an individual or position; even if the specific individual is not yet known (i.e. contractor has not been chosen).

Individual/Company	Phone Number	Service Provided for SWPPP (i.e., Inspector, SWPPP revisions, Stabilization Activities, BMP Maintenance, etc.)
Hope Consulting	501-315-2626	SWPPP Revisions
Graham Smith	501-217-8400	Inspection, Stabilization Activities, BMP Maintenance

C. Receiving Waters

- a. The following waterbody (or waterbodies) receives stormwater from this construction site: unnamed tributary Crooked, thence Crooked Creek, thence Fouché Creek, thence Arkansas River
- b. Is the project located within the jurisdiction of an MS4? Yes No
 - i. If yes, Name of MS4: Bryant
- c. Ultimate Receiving Water:

<input type="checkbox"/> Red River	<input type="checkbox"/> White River
<input checked="" type="checkbox"/> Arkansas River	<input type="checkbox"/> St. Francis River
<input type="checkbox"/> Ouachita River	<input type="checkbox"/> Mississippi River

¹Increases in total acreage require an additional acreage request, an updated SWPPP and a \$200 modification fee to be submitted to ADEQ.

²Increases in only disturbed acreage require an additional acreage request and an updated SWPPP to be submitted to ADEQ.

D. Documentation of Permit Eligibility Related to the 303(d) list and Total Maximum Daily Loads (TMDL) (<https://www.adeg.state.ar.us/water/planning/>)

a. Does the stormwater enter a waterbody on the 303(d) list or with an approved TMDL? Yes No

b. If yes:

i. Waterbody identified on 303(d) list: Arkansas River

ii. Pollutant addressed on 303(d) list or TMDL: Turbidity

iii. This specific project, or generally construction activity i.e. surface erosion, is identified on 303(d) list or associated assumptions and allocations identified in the TMDL for the discharge: Yes No

iv. Additional controls implemented: None. erosion Control measures will prevent sediment from leaving the site.

E. Attainment of Water Quality Standards After Authorization

a. The permittee must select, install, implement, and maintain BMPs at the construction site that minimize pollutants in the discharge as necessary to meet applicable water quality standards. In general, except in situations explained below, the SWPPP developed, implemented, and updated to be considered as stringent as necessary to ensure that the discharges do not cause or contribute to an excursion above any applicable water quality standard.

b. At any time after authorization, the Department may determine that the stormwater discharges may cause, have reasonable potential to cause, or contribute to an excursion above any applicable water quality standard. If such a determination is made, the Department will require the permittee to:

i. Develop a supplemental BMP action plan describing SWPPP modifications to address adequately the identified water quality concerns and submit valid and verifiable data and information that are representative of ambient conditions and indicate that the receiving water is attaining water quality standards; or

ii. Cease discharges of pollutants from construction activity and submit an individual permit application.

I understand and agree to follow the above text regarding the attainment of water quality standards after authorization. Yes No

F. Site Map Requirements (Attach Site Map):

- a. Pre-construction topographic view;
- b. Direction of stormwater flow (i.e., use arrows to show which direction stormwater will flow) and approximate slopes anticipated after grading activities;
- c. Delineate on the site map areas of soil disturbance and areas that will not be disturbed under the coverage of this permit;
- d. Location of major structural and nonstructural controls identified in the plan;
- e. Location of main construction entrance and exit;
- f. Location where stabilization practices are expected to occur;
- g. Locations of off-site materials, waste, borrow area, or equipment storage area;
- h. Location of areas used for concrete wash-out;
- i. Location of all surface water bodies (including wetlands) with associated natural buffer boundary lines. Identify floodplain and floodway boundaries, if available;
- j. Locations where stormwater is discharged to a surface water and/or municipal separate storm sewer system if applicable,
- k. Locations where stormwater is discharged off-site (should be continuously updated);
- l. Areas where final stabilization has been accomplished and no further construction phase permit requirements apply;
- m. A legend that identifies any erosion and sediment control measure symbols/labels used in the site map and/or detail sheet; and
- n. Locations of any storm drain inlets on the site and in the immediate vicinity of the site.

G. Stormwater Controls

- a. Initial Site Stabilization, Erosion and Sediment Controls, and Best Management Practices:

- i. Initial Site Stabilization: **existing vegetation, silt fencing on toe of slopes and along major drainage pathways. All silt fencing may not be necessary initially, but rather as construction progresses.**
- ii. Erosion and Sediment Controls: **Rip rap check dams, additional silt fencing (as needed).**
- iii. If periodic inspections or other information indicates a control has been used inappropriately or incorrectly, the operator will replace or modify the control for site situations: Yes No

If No, explain: _____

- iv. Off-site accumulations of sediment will be removed at a frequency sufficient to minimize off-site impacts: Yes No
If No, explain: _____

- v. Sediment will be removed from sediment traps or sedimentation ponds when design capacity has been reduced by 50%: Yes No
If No, explain: _____

- vi. Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges: Yes No
If No, explain: _____

- vii. Off-site material storage areas used solely by the permitted project are being covered by this SWPPP: Yes No
If Yes, explain additional BMPs implemented at off-site material storage area: _____

b. Stabilization Practices

- i. Description and Schedule: **Final stabilization will be concrete, stone, sod, landscape. Permit will be closed when all exposed areas are 100% covered with 80% density.**
- ii. Are buffer areas required? Yes No
If Yes, are buffer areas being used? Yes No

If Yes, describe natural buffer areas: Existing tree-line natural vegetation will be left alone as much as possible during site clearing utility installation, and road construction. Individual builders will be responsible for ensuring silt remains on lots during construction of homes.

If No, explain why not: _____

- iii. A record of the dates when grading activities occur, when construction activities temporarily or permanently cease on a portion of the site, and when stabilization measures are initiated shall be included with the plan.
- iv. **Deadlines for stabilization: Stabilization procedures will be initiated immediately after construction activity temporarily ceases on a portion of the site.**
Yes No

If No, explain: _____

v. Deadlines for stabilization:

1. Stabilization procedures will be initiated immediately after construction activity temporarily ceases on a portion of the site.
2. Stabilization procedures will be initiated immediately in portions of the site where construction activities have permanently ceased.

c. Structural Practices

- i. Describe any structural practices to divert flows from exposed soils, store flows, or otherwise limit runoff and the discharge of pollutants from exposed areas of the site: silt fencing, check dams
- ii. Describe Velocity Dissipation Devices: rip rap check dams as needed

iii. Sediment Basins:

Are 10 or more acres draining to a common point? Yes No

Is a sediment basin included in the project? Yes No

If Yes, what is the designed capacity for the storage?

3600 cubic feet per acre = : _____

or

10 year, 24 hour storm = : _____

Other criteria were used to design basin:

If No, explain why no sedimentation basin was included and describe required natural buffer areas and other controls implemented instead:

H. Other Controls

- a. Solid materials, including building materials, shall be prevented from being discharged to Waters of the State: Yes No
- b. Off-site vehicle tracking of sediments and the generation of dust shall be minimized through the use of:
 - A stabilized construction entrance and exit
 - Vehicle tire washing
 - Other controls, describe: Street needs to be swept if needed.

- c. Temporary Sanitary Facilities: Contractor to provide and maintain facilities.

d. Concrete Waste Area Provided:

Yes

No. Concrete is used on the site, but no concrete washout is provided.

Explain why: _____

N/A, no concrete will be used with this project

e. Fuel Storage Areas, Hazardous Waste Storage, and Truck Wash Areas: No hazardous waste will be produced as a result of this project. Fuel storage areas will not be used and truck wash areas will not be needed.

I. Non-Stormwater Discharges

a. The following allowable non-stormwater discharges comingled with stormwater are present or anticipated at the site:

Fire-fighting activities;

Fire hydrant flushings;

Water used to wash vehicles (where detergents or other chemicals are not used) or control dust in accordance with Part II.A.4.H.2;

Potable water sources including uncontaminated waterline flushings;

Landscape Irrigation;

Routine external building wash down which does not use detergents or other chemicals;

Pavement wash waters where spills or leaks of toxic or hazardous materials have not occurred (unless all spilled materials have been removed) and where detergents or other chemicals are not used;

Uncontaminated air conditioning, compressor condensate (See Part I.B.13.C of the permit);

Uncontaminated springs, excavation dewatering and groundwater (See Part I.B.13.C of the permit);

Foundation or footing drains where flows are not contaminated with process materials such as solvents (See Part I.B.13.C of the permit);

b. Describe any controls associated with non-stormwater discharges present at the site: There are no non storm water discharges that warrant extra controls. The activities which will be non storm water discharges will be not be regularly occurring and will be monitored.

J. Permanent Controls for Post-Construction Stormwater Management:

Describe measures installed during the construction process to control pollutants in stormwater discharges that will occur after construction operations have been completed: Project area will be stabilized before SWPPP is terminated. Yards will be sodded/seeded and/or landscaped.

Permit won't be closed until obtain 100% coverage and 80% density

K. Applicable State or Local Programs: The SWPPP will be updated as necessary to reflect any revisions to applicable federal, state, or local requirements that affect the stormwater controls implemented at the site. Yes No

L. Inspections

a. Inspection frequency:

Every 7 calendar days and within 24 hours of the end of a storm event 0.5 inches or greater (a rain gauge must be maintained on-site)

b. Inspections:

Completed inspection forms will be kept with the SWPPP.

ADEQ's inspection form will be used (See Appendix B)

or

A form other than ADEQ's inspection form will be used and is attached (See inspection form requirements Part II.A.4.L.2)

c. Inspection records will be retained as part of the SWPPP for at least 3 years from the date of termination.

d. It is understood that the following sections describe waivers of site inspection requirements. All applicable documentation requirements will be followed in accordance with the referenced sections.

i. Winter Conditions (Part II.A.4.L.4)

ii. Adverse Weather Conditions (Part II.A.4.L.5)

M. Maintenance:

The following procedures to maintain vegetation, erosion and sediment control measures and other protective measures in good, effective operating condition will be followed: **As homes are completed, lots will be sodded, seeded, and/or landscaped, contractors will be responsible for keeping individual lots during home construction.** Any necessary repairs will be completed, when practicable, before the next storm event, but not to exceed a period of 3 business days of discovery, or as otherwise directed by state or local officials.

N. Employee Training:

The following is a description of the training plan for personnel (including contractors and subcontractors) on this project: **The operator is well trained and familiar with erosion control practices. Workers who are under the operator will be briefed and trained on erosion control practices and the SWPPP contents.**

**Note, Formal training classes given by Universities or other third-party organizations are not required, but recommended for qualified trainers; the permittee is responsible for the content of the training being adequate for personnel to implement the requirements of the permit.

Certification

"I certify under penalty of law that this document and all attachments such as Inspection Form were prepared under my direction or supervision in accordance with a system designed to ensure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Responsible or Cognizant Official: Will M. Zell

Title: Engineer

Date: 2-2-22

Computation Sheet for Determining Runoff Coefficients

Appendix A

Total Site Area = _____ Acres [A]

Existing Site Conditions

Impervious Site Area ¹ = _____ Acres [B]

Impervious Site Area Runoff Coefficient ^{2,4} = _____ [C]

Pervious Site Area ³ = _____ Acres [D]

Pervious Site Area Runoff Coefficient ⁴ = _____ [E]

Pre-Construction Runoff Coefficient

$$\frac{[B \times C] + [D \times E]}{[A]} = \text{This is your pre-construction runoff coefficient.}$$

Proposed Site Conditions (after construction)

Impervious Site Area ¹ = _____ Acres [F]

Impervious Site Area Runoff Coefficient ^{2,4} = _____ [G]

Pervious Site Area ³ = _____ Acres [H]

Pervious Site Area Runoff Coefficient ⁴ = _____ [I]

Post-Construction Runoff Coefficient

$$\frac{[F \times G] + [H \times I]}{[A]} = \text{This is your post-construction runoff coefficient.}$$

1. Includes paved areas, areas covered by buildings, and other impervious surfaces.
2. Use 0.95 unless lower or higher runoff coefficient can be verified.
3. Includes areas of vegetation, most unpaved or uncovered soil surfaces, and other pervious areas.
4. Refer to local Hydrology Manual for typical C values.

Note: The impervious and pervious surfaces should equal the total area.

ARR150000 Inspection Form

Appendix B

Inspector Name: _____

Date of Inspection: _____

Inspector Title: _____

Date of Rainfall: _____

Duration of Rainfall: _____

Days Since Last Rain Event: _____ days

Rainfall Since Last Rain Event: _____ inches

Description of any Discharges During Inspection: _____

Location of Discharges of Sediment/Other Pollutant (specify pollutant & location): _____

Locations in Need of Additional BMPs: _____

Information on Location of Construction Activities

Location	Activity Begin Date	Activity Occuring Now (y/n)?	Activity Ceased Date	Stabilization Initiated Date	Stabilization Complete Date

Information on BMPs in Need of Maintenance

Location	In Working Order?	Maintenance Scheduled Date	Maintenance Completed Date	Maintenance to be Performed By

Changes required to the SWPPP: _____

Reasons for changes: _____

SWPPP changes completed (date): _____

"I certify under penalty of law that this document and all attachments such as Inspection Form were prepared under my direction or supervision in accordance with a system designed to ensure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Responsible or Cognizant Official: _____ Date: _____

Title: _____

BMP Consideration Checklist

The BMPs listed here should be considered for every project. Those BMPs that are not included in the SWPPP should be checked as "Not Used" with a brief statement describing why it is not being used.

Note: Appendix C and D do not have to be submitted with the SWPPP. These attachments are for use during the development of the SWPPP.

EROSION CONTROL BMPs				
BMP	BMP Considered for project	BMP Used	BMP Not Used	If not used, state reason
EC-1 Scheduling	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
EC-2 Preservation of Existing Vegetation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
EC-3 Hydraulic Mulch	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
EC-4 Hydroseeding	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
EC-5 Soil Binders	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
EC-6 Straw Mulch	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
EC-7 Geotextiles & Mats	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
EC-8 Wood Mulching	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
EC-9 Earth Dikes & Drainage Swales	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
EC-10 Velocity Dissipation Devices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
EC-11 Slope Drains	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
EC-12 Stream bank Stabilization	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
SEDIMENT CONTROL BMPs				
BMP	BMP Considered for project	BMP Used	BMP Not Used	If not used, state reason
SE-1 Silt Fence	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
SE-2 Sediment Basin	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
SE-3 Sediment Trap	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
SE-4 Check Dam	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
SE-5 Fiber Rolls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
SE-6 Gravel Bag Berm	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
SE-7 Street Sweeping and Vacuuming	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
SE-8 Sand Bag Barrier	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
SE-9 Straw Bale Barrier	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
SE-10 Storm Drain Inlet Protection	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
SE-11 Chemical Treatment	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
WIND EROSION CONTROL BMPs				
BMP	BMP Considered for project	BMP Used	BMP Not Used	If not used, state reason
WE-1 Wind Erosion Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

BMP Consideration Checklist

Appendix C

TRACKING CONTROL BMPs				
BMP	BMP Considered for project	BMP Used	BMP Not Used	If not used, state reason
TR-1 Stabilized Construction Entrance/Exit	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	BMPs not used are needed
TR-2 Stabilized Construction Roadway	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
TR-3 Entrance/Outlet Tire Wash	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NON-STORM WATER MANAGEMENT BMPs				
BMP	BMP Considered for project	BMP Used	BMP Not Used	If not used, state reason
NS-1 Water Conservation Practices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	BMPs not used are needed
NS-2 Dewatering Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-3 Paving and Grinding Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-4 Temporary Stream Crossing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-5 Clear Water Diversion	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-6 Illicit Connection/ Discharge	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-7 Potable Water/Irrigation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
NS-8 Vehicle and Equipment Cleaning	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-9 Vehicle and Equipment Fueling	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-10 Vehicle and Equipment Maintenance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-11 Pile Driving Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-12 Concrete Curing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-13 Concrete Finishing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-14 Material and Equipment Use Over Water	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-15 Demolition Adjacent to Water	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
NS-16 Temporary Batch Plants	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
WASTE MANAGEMENT AND MATERIALS POLLUTION CONTROL BMPs				
BMP	BMP Considered for project	BMP Used	BMP Not Used	If not used, state reason
WM-1 Material Delivery and Storage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	BMPs not used are needed
WM-2 Material Use	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
WM-3 Stockpile Management	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
WM-4 Spill Prevention and Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
WM-5 Solid Waste Management	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
WM-6 Hazardous Waste Management	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
WM-7 Contaminated Soil Management	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
WM-8 Concrete Waste Management	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
WM-9 Sanitary/Septic Waste Management	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
WM-10 Liquid Waste Management	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

SWPPP Completion Checklist

Yes = Complete

No = Incomplete/Deficient

N/A = Not applicable to project

Yes	No	N/A		Permit Section Citation
			A. A site description, including:	
			1. Project description, intended use after NOT	Part II.A.4.A.1
			2. Sequence of major activities	Part II.A.4.A.2
			3. Total & disturbed acreage	Part II.A.4.A.3
			4. Pre- and post-construction runoff coefficient OR soil/discharge data	Part II.A.4.A.4
			B. Responsible Parties: All parties dealing with the SWPPP and the areas they are responsible for on-site.	Part II.A.4.B
			C. Receiving Water:	Part II.A.4.C
			-MS4 Name	Part II.A.4.C
			-Ultimate Receiving Water	Part II.A.4.C
			D. Documentation of permit eligibility related to Impaired Water Bodies and Total Maximum Daily Loads (TMDL):	
			1. Identify pollutant on 303(d) list or TMDL	Part II.A.4.D.1
			2. Is construction activity or the specific site listed as cause?	Part II.A.4.D.2
			3. Measures taken to reduce pollutants from the site.	Part II.A.4.D.3
			E. Attainment of Water Quality Standards After Authorization.	Part II.A.4.E
			F. Site Map — See End of Evaluation Form	Part II.A.4.F
			G. Description of Controls:	
			1. Erosion and sediment controls, including:	
			a. Initial site stabilization	Part II.A.4.G.1.a
			b. Erosion and sediment controls	Part II.A.4.G.1.b
			c. Replacement of inadequate controls	Part II.A.4.G.1.c
			d. Removal of off-site accumulations	Part II.A.4.G.1.d
			e. Maintenance of sediment traps/basins @ 50% capacity	Part II.A.4.G.1.e
			f. Litter, construction debris and chemicals properly handled	Part II.A.4.G.1.f
			g. Off-site storage areas and controls	Part II.A.4.G.1.g
			2. Stabilization practices:	
			a. Description and schedule for stabilization	Part II.A.4.G.2.a
			b. Description of buffer areas	Part II.A.4.G.2.b
			c. Records of stabilization	Part II.A.4.G.2.c
			d. Deadlines for stabilization	Part II.A.4.G.2.d
			3. Structural Practices:	
			-Describe structural practices to divert flows, store flows, or otherwise limit runoff	Part II.A.4.G.3
			a. Sediment basins	Part II.A.4.G.3.a.1
			-Are more than 10 acres draining to a common point? If so, are sediment basins included?	Part II.A.4.G.3.a.1
			-Sediment basin dimensions and capacity description and calculations	Part II.A.4.G.3.a.1
			-If a basin wasn't practicable, are other controls sufficient?	Part II.A.4.G.3.a.1
			b. Velocity dissipation devices concentrated flow from 2 or more acres	Part II.A.4.G.3.b
			H. Other controls including:	
			1. Solid waste control measures	Part II.A.4.H.1
			2. Vehicle off-site tracking controls	Part II.A.4.H.2
			3. Compliance with sanitary waste disposal	Part II.A.4.H.4
			4. Does the site have a concrete washout area controls?	Part II.A.4.H.5
			5. Does the site have fuel storage areas, hazardous waste storage and/or truck wash areas controls?	Part II.A.4.H.6

SWPPP Completion Checklist

Yes	No	N/A		Permit Section Citation
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	I. Identification of allowable non-storm water discharges	Part II.A.4.I
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	-Appropriate controls for dewatering, if present	Part I.B.12.C
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	J. Post construction stormwater management.	Part II.A.4.J
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	K. State or local requirements incorporated into the plan.	Part II.A.4.K
L. Inspections				
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	1. Inspection frequency listed?	Part II.A.4.L.1
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	2. Inspection form	Part II.A.4.L.2
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Ours.	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	If not ours, does it contain the following items:	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	a. Inspector name and title	Part II.A.4.L.2.a
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	b. Date of inspection.	Part II.A.4.L.2.b
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	c. Amount of rainfall and days since last rain event (14 day only)	Part II.A.4.L.2.c
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	d. Approx beginning and duration of storm event	Part II.A.4.L.2.d
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	e. Description of any discharges during inspection	Part II.A.4.L.2.e
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	f. Locations of discharges of sediment/other pollutants	Part II.A.4.L.2.f
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	g. BMPs in need of maintenance	Part II.A.4.L.2.g
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	h. BMPs in working order, if maintenance needed (scheduled and completed)	Part II.A.4.L.2.h
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	i. Locations that are in need of additional controls	Part II.A.4.L.2.i
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	j. Location and dates when major construction activities begin, occur or cease	Part II.A.4.L.2.j
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	k. Signature of responsible/cognizant official	Part II.A.4.L.2.k
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3. Inspection Records	Part II.A.4.L.3
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	4. Winter Conditions	Part II.A.4.L.4
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5. Adverse Weather Conditions	Part II.A.4.L.5
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	M. Maintenance Procedures	Part II.A.4.M
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	N. Employee Training	Part II.A.4.N
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Signed Plan Certification	Part II.A.5. and Part II.B.10
F. Site Map showing:				
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	1. Pre-construction topographic view	Part II.A.4.F.1
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	2. Drainage flow	Part II.A.4.F.2
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3. Approximate slopes after grading activities	Part II.A.4.F.2
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	4. Areas of soil disturbance and areas not disturbed	Part II.A.4.F.3
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	5. Location of major structural and non-structural controls.	Part II.A.4.F.4
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	6. Location of main construction entrance and exit.	Part II.A.4.F.5
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	7. Areas where stabilization practices are expected to occur.	Part II.A.4.F.6
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	8. Locations of off-site materials, waste, borrow area or storage area.	Part II.A.4.F.7
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	9. Locations of areas used for concrete wash-out.	Part II.A.4.F.8
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	10. Locations of surface waters on site.	Part II.A.4.F.9
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	11. Locations where water is discharged to a surface water or MS4.	Part II.A.4.F.10
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	12. Storm water discharge locations.	Part II.A.4.F.11
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	13. Areas where final stabilization has been accomplished.	Part II.A.4.F.12
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	14. Legend for symbols/labels used	Part II.A.4.F.13
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	15. Location of storm drain inlets on site or in immediate vicinity	Part II.A.4.F.14

